

Call For Project #	Call Year	Grant Deadline	Forum	Project ID No.	Project Name	Current Phase	Phase Completion Date	Award (Design-Bid-Build) NTP1 (On-Call)	Construction Start Date (NTP2)	Construction End Date (Field Acceptance)	Change in Construction Start From Last Month	PM Comments	Progress This Month	Grant Deadline - Award	Grant Deadline - Construction End
F7310	2013	2/28/26	SB-South Bay	TSM0010467	Hawthorne Boulevard TSSP - Imperial Highway to Manhattan Beach Boulevard	Completed		7/30/24	1/13/25	4/4/25	0	No Change	Post Construction Gate Meeting held on 10/23/2025. Construction PCA closed out on 10/31/2025.	578	330
F1311	2007	2/28/24	SB-South Bay	TSM0010284	Prairie Avenue TSSP - 118th Street to Redondo Beach Boulevard	Completed		1/31/23	8/21/23	12/18/23	0	No Change	Project PCA closed 11/30/24.	393	72
F3310	2009	2/28/26	SB-South Bay	TSM0010254	El Segundo Boulevard TSSP - Illinois Street to Vermont Avenue	Construction	10/22/26	10/20/25	7/30/26	10/16/26	0	No Change	Review & approve submittals in process.	131	(230)
F7310	2013	2/28/26	SB-South Bay	TSM0010465	Normandie Avenue TSSP - 92nd Street to El Segundo Boulevard	Construction	2/19/27	12/16/25	7/7/26	2/11/27	0	No Change	continue working on preparing the submittals.	74	(348)
F3310	2009	2/28/26	SB-South Bay	TSM0010255	Rosecrans Av (East) TSSP - Ocean Gate Avenue to Vermont Avenue	Construction	4/27/27	11/19/25	8/5/26	4/21/27	0	No Change	NTP1 was send to contractor on 02/11/2026Review and approval of submittals in process.	101	(417)
F3310	2009	2/28/26	SB-South Bay	TSM0010252	Avalon Boulevard TSSP - 126th Street to Sepulveda Boulevard	Design	3/19/26	10/5/26	6/22/27	12/13/29	0	No Change	Funds updated for budget and Resolution and Co-Op agreements are progressing.	(219)	(1384)
F3310	2009	2/28/26	SB-South Bay	TSM0010253	Imperial Highway TSSP - Sundale Avenue to Budlong Avenue	Design	1/5/27	8/2/27	1/11/28	12/17/29	-285	Delay due to confirming funding availability	Project Sponsor reviewing funding availability and discussion of City of Hawthorne scope.	(520)	(1388)
F7310	2013	2/28/26	SB-South Bay	TSM0010466	Manhattan Beach Boulevard TSSP - Manhattan Avenue to Van Ness Avenue	Design	4/23/26	11/16/26	7/21/27	7/10/28	0	No Change	Worked to obtain additional funding from METRO.	(261)	(863)
F5316	2011	2/28/27	SB-South Bay	TSM0010260	Redondo Beach Boulevard TSSP - Artesia Boulevard to Vermont Avenue	Design	5/28/26	12/21/26	8/24/27	3/6/28	-62	Delay with Engineer's Estimate and confirming funding with Project Sponsor.	Funding language was finalized and the County started to work on city funding agreements andCity Service Requests.	69	(372)
F5316	2011	2/28/27	SB-South Bay	TSM0010261	Rosecrans Av (West) TSSP - Highland Avenue to Ocean Gate Avenue	Design	6/1/26	12/28/26	6/24/27	11/16/28	0	No Change	Engineer's Estimate has been FinalizedTraffic Control spec completedFunding Language has been Started	62	(627)
F3310	2009	2/28/26	SB-South Bay	TSM0010375	South Bay ITS - Arterial System Detection	Design	7/1/26	1/20/27	9/24/27	8/22/28	0	No Change	Meeting held with Hawthorne on FAA permit issue. Hawthorne requiring aeronautical studies be conducted.	(326)	(906)
F9303	2015	2/28/28	SB-South Bay	TSM0010468	Crenshaw Boulevard TSSP - 120th Street to Rosecrans Avenue	Pre-Design	4/30/26	12/6/27	4/14/28	1/5/29	0	No Change	Continued assessing options to reduce the scope or add the project to another project in same stage	84	(312)
F9303	2015	2/28/28	SB-South Bay	TSM0010469	Del Amo Boulevard TSSP - Avalon Boulevard to Susana Road	Pre-Design	5/4/26	12/2/27	4/14/28	12/20/28	0	No Change	Continued to work on PDPR Continued to work to determine the City of Carson's participating cost.	88	(296)
MM5502.06	2019	6/30/28	SB-South Bay	TSM0010502	Van Ness Avenue TSSP - Imperial Highway to Redondo Beach Blvd	Design	7/17/26	9/30/26	6/30/27	6/30/28	0	No Change	Design Consultant has begun design work. County reviewing 1st Submittal recommendations reports. County completed utility coordination.	639	0
MM5502.04	2019	6/30/28	SB-South Bay	TSM0010501	182nd Street/Albertoni Street TSSP - Hawthorne Bl to Main St	Design	8/31/26	9/30/26	6/30/27	6/30/28	0	No Change	Design Consultant has begun design work.	639	0