12/19/13	3/1/18	12/31/21	In construction CCA December31, 21
12/19/13	3/1/18	12/31/21	In construction CCA December31, 21
			Decrease Project Limits.PM 0-19 OC line to Topaz.The northerly
	3/22/22	12/1/24	project limit is being adjusted to distinguish the end of work at the City of Torrance/Redondo Beach boundary limit. 60% due on 6/18/21
	3/12/21	12/15/21	 SPR – Approved on February 22nd. SIQMP – Approved. R/W Cert – Completed. Project Engineer's ADA Certification – Completed. PS&E – Approval pending incorporation of the HQ-approved hazardous waste nSSPs into the PS&E package. Permit should be issue any time
TBD	9/15/20	2/14/25	Bids Open 4/8/21. contract award May 14, 21
			PAED August 1, 22. Caltrans funded with PID, Measure M expect to fund remaining
TBD	9/15/23 T		PAED completed June 30, 20, The PS&E has not started yet. It is expected that the PS&E may begin in Sept 2021. Therefore, the target RTL can be written as 9/15/2023
			PID November 10, 2020. funding till PAED (12/16/22), PS&E Construction not identified
			POLA (Port of Los Angeles). Current in Design stage, expect increase can be absorb by the project. project PM Sarah Aziz
TBD	9/15/25 T		The PA&ED has not started yet. It is expected that thePA&ED may begin in Sept 2021. Therefore, the target RTL can be written as 9/15/2025
	TBD	3/12/21 TBD 9/15/20 TBD 9/15/23 T	3/12/21 12/15/21 TBD 9/15/20 2/14/25 TBD 9/15/23 T