

Call For Project #	Call Year	Grant Deadline	Forum	City	Project ID No.	Project Name	Current Phase	Phase Completion Date	Award (Design-Bid-Build) NTP1 (On-Call)	Construction Start Date (NTP2)	Construction End Date (Field Acceptance)	Change in Construction Start From Last Month	PM Comments	Progress This Month	Grant Deadline - Award	Grant Deadline - Construction End
F7310	2013	2/28/26	SB-South Bay	Hawthorne, Lawndale	TSM0010467	Hawthorne Boulevard TSSP - Imperial Highway to Manhattan Beach Boulevard	Completed		7/30/24	1/13/25	4/4/25	0	No Change	Post Construction Gate Meeting held on 10/23/2025. Construction PCA closed out on 10/31/2025.	578	330
F1311	2007	2/28/24	SB-South Bay	Hawthorne, Lawndale, Torrance	TSM0010284	Prairie Avenue TSSP - 118th Street to Redondo Beach Boulevard	Completed		1/31/23	8/21/23	12/18/23	0	No Change	Project PCA closed 11/30/24.	393	72
F3310	2009	2/28/26	SB-South Bay	El Segundo, Gardena, Hawthorne	TSM0010254	El Segundo Boulevard TSSP - Illinois Street to Vermont Avenue	Construction	10/22/26	10/20/25	7/30/26	10/16/26	-2	NTP1 delayed due to delay with encumbrances	Funds encumbered.Procurement Gate meeting conducted.Gate Checklist signed.	131	(230)
F7310	2013	2/28/26	SB-South Bay	Gardena, Los Angeles	TSM0010465	Normandie Avenue TSSP - 92nd Street to El Segundo Boulevard	Procurement	2/25/26	12/16/25	8/18/26	3/30/27	0	No Change	Bid opened 11/4/25, working on contract with the contractor	74	(395)
F3310	2009	2/28/26	SB-South Bay	Gardena, Hawthorne, Lawndale, Los Angeles	TSM0010255	Rosecrans Av (East) TSSP - Ocean Gate Avenue to Vermont Avenue	Procurement	2/11/26	11/19/25	8/5/26	4/21/27	0	No Change	Award Memo signed and contract executed, Coop Agreements signed by DirectorContinue on encumbering funds	101	(417)
F3310	2009	2/28/26	SB-South Bay	Carson	TSM0010252	Avalon Boulevard TSSP - 126th Street to Sepulveda Boulevard	Design	3/12/26	10/1/26	6/22/27	12/13/29	-53	Delay due to approval of additional grant.	EE updated.CTR update.TSM is drafting theResolution and Co-Op agreements.	(215)	(1384)
F3310	2009	2/28/26	SB-South Bay	Hawthorne, Inglewood	TSM0010253	Imperial Highway TSSP - Sundale Avenue to Budlong Avenue	Design	4/2/26	10/22/26	4/1/27	3/8/29	0	No Change	Continued review and approval of CO-OPsContinued work on Section EC and DPIF.	(236)	(1104)
F7310	2013	2/28/26	SB-South Bay	Gardena, Lawndale, Manhattan Beach, Redondo Beach	TSM0010466	Manhattan Beach Boulevard TSSP - Manhattan Avenue to Van Ness Avenue	Design	1/27/26	8/18/26	4/27/27	4/14/28	-63	Delayed per sponsor to obtain approval for additional Grant.	Sponsor worked to obtain approval of additional grants.	(171)	(776)
F5316	2011	2/28/27	SB-South Bay	Gardena, Lawndale, Los Angeles, Redondo Beach,	TSM0010260	Redondo Beach Boulevard TSSP - Artesia Boulevard to Vermont Avenue	Design	3/10/26	10/7/26	6/9/27	12/17/27	-50	Delay With Final Engineer Estimate	Continued to work on Final EE.	144	(292)
F5316	2011	2/28/27	SB-South Bay	El Segundo, Hawthorne,	TSM0010261	Rosecrans Av (West) TSSP - Highland Avenue to Ocean Gate Avenue	Design	3/18/26	11/23/26	5/19/27	10/12/28	-30	Delay With Final Engineer Estimate	Utility Notices in progressSpec unit completed their 90% review with no comments	97	(592)
F3310	2009	2/28/26	SB-South Bay	Carson, El Segundo, Gardena, Hawthorne, Inglewood, Lawndale, Los Angeles, Manhattan	TSM0010375	South Bay ITS - Arterial System Detection	Design	2/18/26	9/1/26	5/12/27	4/10/28	0	No Change	Worked on FAA permits being required by the City of Hawthorne's Municipal Airport.Worked on funding language/measure R funds	(185)	(772)
F9303	2015	2/28/28	SB-South Bay	Gardena, Hawthorne	TSM0010468	Crenshaw Boulevard TSSP - 120th Street to Rosecrans Avenue	Pre-Design	1/26/26	12/6/27	4/14/28	1/5/29	0	No Change	Completed engineering estimate.Improvement proposals send to the cities. City of Hawthorne has a TSSP project that covers most of improvements. Had Discussion with the City to reduce scope.	84	(312)
F9303	2015	2/28/28	SB-South Bay	Carson	TSM0010469	Del Amo Boulevard TSSP - Avalon Boulevard to Susana Road	Pre-Design	2/5/26	11/17/27	3/31/28	12/6/28	0	No change	Continued to work on PDPRContinued to work on Measure M amount to determine for City of Carson.	103	(282)