

Call For Project #	Call Year	Grant Deadline	Forum	City	Project ID No.	Project Name	Current Phase	Phase Completion Date	Award (Design-Bid-Build) NTP1 (On-Call)	Construction Start Date (NTP2)	Construction End Date (Field Acceptance)	Change in Construction Start From Last Month	PM Comments	Progress This Month	Grant Deadline - Award	Grant Deadline - Construction End
F7310	2013	2/28/25	SB-South Bay	Hawthorne, Lawndale	TSM0010467	Hawthorne Boulevard TSSP - Imperial Highway to Manhattan Beach Boulevard	Completed		7/30/24	1/13/25	4/4/25	0	No Change	Post Construction Gate Meeting held on 10/23/2025. Construction PCA closed out on 10/31/2025.	213	(35)
F1311	2007	2/28/24	SB-South Bay	Hawthorne, Lawndale, Torrance	TSM0010284	Prairie Avenue TSSP - 118th Street to Redondo Beach Boulevard	Completed		1/31/23	8/21/23	12/18/23	0	No Change	Project PCA closed 11/30/24.	393	72
F3310	2009	2/28/25	SB-South Bay	El Segundo, Gardena, Hawthorne	TSM0010254	El Segundo Boulevard TSSP - Illinois Street to Vermont Avenue	Procurement	12/4/25	10/20/25	7/28/26	10/15/26	0	No Change	Contract: awarded and executed.	(234)	(594)
F7310	2013	2/28/25	SB-South Bay	Gardena, Los Angeles	TSM0010465	Normandie Avenue TSSP - 92nd Street to El Segundo Boulevard	Procurement	2/25/26	12/18/25	8/18/26	3/30/27	0	No Change	Bid opened 11/4/25	(293)	(760)
F3310	2009	2/28/25	SB-South Bay	Gardena, Hawthorne, Lawndale, Los Angeles	TSM0010255	Rosecrans Av (East) TSSP - Ocean Gate Avenue to Vermont Avenue	Procurement	2/11/26	12/11/25	8/5/26	4/21/27	0	No Change	Bids were opened. Bids were analyzed and low bidder was chosen. Award memo is being prepared	(286)	(782)
F3310	2009	2/28/25	SB-South Bay	Carson	TSM0010252	Avalon Boulevard TSSP - 126th Street to Sepulveda Boulevard	Design	1/20/26	8/12/26	4/30/27	10/22/29	0	No Change	TSM sponsor resolved the funding issue with the City of Carson. Plans updated	(530)	(1697)
F3310	2009	2/28/25	SB-South Bay	Hawthorne, Inglewood	TSM0010253	Imperial Highway TSSP - Sundale Avenue to Budlong Avenue	Design	4/2/26	10/22/26	4/1/27	3/8/29	0	No Change	TSM continue working with City of Hawthorne on CSR and City of Inglewood Co-op agreement. Revise Board Letter Package per review changes. Continued work on Section EC and DPIF.	(601)	(1469)
F7310	2013	2/28/25	SB-South Bay	Gardena, Lawndale, Manhattan Beach, Redondo Beach	TSM0010466	Manhattan Beach Boulevard TSSP - Manhattan Avenue to Van Ness Avenue	Design	11/20/25	6/17/26	2/23/27	2/10/28	0	No Change	Request a plan for Community outreach with CGRG. The BL and DPI were with-draw due to Pending approval of the Grand. TSM, project sponsor will follow up on the COOP and CSR status.	(474)	(1077)
F5316	2011	2/28/27	SB-South Bay	Gardena, Lawndale, Los Angeles, Redondo Beach, Torrance	TSM0010260	Redondo Beach Boulevard TSSP - Artesia Boulevard to Vermont Avenue	Design	1/28/26	8/18/26	4/20/27	10/26/27	0	Delay with Final EE	Continued to work on Final EE	194	(240)
F3310	2009	2/28/26	SB-South Bay	Carson, El Segundo, Gardena, Hawthorne, Inglewood, Lawndale, Los Angeles, Manhattan Beach, Redondo Beach, Torrance	TSM0010375	South Bay ITS - Arterial System Detection	Design	2/18/26	9/1/26	5/12/27	4/10/28	-113	Project awaiting additional funds from measure R.	Addressed comments sent back by DES group. Worked on FAA permits being required by the City of Hawthorne's Municipal Airport.	(185)	(772)
F9303	2015	2/28/28	SB-South Bay	Gardena, Hawthorne	TSM0010468	Crenshaw Boulevard TSSP - 120th Street to Rosecrans Avenue	Pre-Design	1/6/26	12/6/27	4/14/28	1/5/29	-45	Delay with City of Hawthorne approval of	Preliminary cost estimate completed. Totals to be reviewed by cities (Hawthorne and Gardena) in progress	84	(312)
F9303	2015	2/28/28	SB-South Bay	Carson	TSM0010469	Del Amo Boulevard TSSP - Avalon Boulevard to Susana Road	Pre-Design	1/26/26	12/2/27	4/14/28	12/20/28	-70	Delay with City of Carson approval of	Continued to work on PDPRTSM continued to work on Measure M amount to determine financial responsibility for City of Carson.	88	(296)
MM5502.06	2019	6/30/28	SB-South Bay	Inglewood, Hawthorne, Gardena, Torrance	TSM0010502	Van Ness Avenue TSSP - Imperial Highway to Redondo Beach Blvd	Pre-Design	1/30/26	9/30/27	10/1/27	10/31/28	0	No change	Scope of work for Consultant's design task order was completed and request for task order proposal was sent to the Consultant.	274	(123)
MM5502.04	2023	6/30/28	SB-South Bay	Carson	TSM0010501	182nd Street/Albertoni Street TSSP - Hawthorne Bl to Main St	Pre-Design	1/30/26	9/30/26	9/30/27	6/30/28	0	No Change	Scope of Work completed. Request for task order proposal sent to Consultant on 8/20/25.	639	0
MX202315	2023	6/30/27	SB-South Bay	County	TSM0010506	South Bay Cities Forum Fiber Optics Project	Pre-Design	6/30/26	11/30/27	3/30/28	9/30/29	0	No change	SOW under internal review	(153)	(823)
MX202315	2023	6/30/27	SB-South Bay	Carson	TSM0010505	Main Street TSSP- El Segundo Bl to Sepulveda Bl	Pre-Design	6/30/26	3/30/27	12/30/27	6/30/29	0	sent fee proposal back to consultants with revisions	SOW created and sent to consultants.	92	(731)