

Call For Project #	Call Year	Grant Deadline	Forum	City	Project ID No.	Project Name	Current Phase	Phase Completion Date	Award (Design-Bid-Build) NTP1 (On-Call)	Construction Start Date (NTP2)	Construction End Date (Field Acceptance)	Change in Construction Start From Last Month	PM Comments	Progress This Month	Grant Deadline - Award	Grant Deadline - Construction End
F7310	2013	2/28/25	SB-South Bay	Hawthorne, Lawndale	TSM0010467	Hawthorne Boulevard TSSP - Imperial Highway to Manhattan Beach Boulevard	Completed		7/30/24	1/13/25	4/4/25	0	No Change	Project PCA closed 10/23/25	213	(35)
F1311	2007	2/28/24	SB-South Bay	Hawthorne, Lawndale, Torrance	TSM0010284	Prairie Avenue TSSP - 118th Street to Redondo Beach Boulevard	Completed		1/31/23	8/21/23	12/18/23	0	No Change	Project PCA closed 11/30/24.	393	72
F3310	2009	2/28/25	SB-South Bay	El Segundo, Gardena, Hawthorne	TSM0010254	El Segundo Boulevard TSSP - Illinois Street to Vermont Avenue	Procurement	12/4/25	10/20/25	7/28/26	10/15/26	0	No Change	Bids review and awarding process.	(234)	(594)
F7310	2013	2/28/25	SB-South Bay	Gardena, Los Angeles	TSM0010465	Normandie Avenue TSSP - 92nd Street to El Segundo Boulevard	Procurement	2/25/26	12/18/25	8/18/26	3/30/27	0	No Change	Board approved construction package, construction advertised	(293)	(760)
F3310	2009	2/28/25	SB-South Bay	Gardena, Hawthorne, Lawndale, Los Angeles	TSM0010255	Rosecrans Av (East) TSSP - Ocean Gate Avenue to Vermont Avenue	Procurement	2/11/26	12/11/25	8/5/26	4/21/27	0	No Change	Board approved construction project. Construction was advertised	(286)	(782)
F3310	2009	2/28/25	SB-South Bay	Carson	TSM0010252	Avalon Boulevard TSSP - 126th Street to Sepulveda Boulevard	Design	1/20/26	8/12/26	4/30/27	10/22/29	0	No Change	TSM sponsor resolving the funding issue with the City of Carson. PESS Completed.	(530)	(1697)
F3310	2009	2/28/25	SB-South Bay	Hawthorne, Inglewood	TSM0010253	Imperial Highway TSSP - Sundale Avenue to Budlong Avenue	Design	4/2/26	10/22/26	4/1/27	3/8/29	-167	Delay with Board Letter package.	Continued review of Co-OpsContinued Board Letter review processContinued work on Section EC and DPIF	(601)	(1469)
F7310	2013	2/28/25	SB-South Bay	Gardena, Lawndale, Manhattan Beach, Redondo Beach	TSM0010466	Manhattan Beach Boulevard TSSP - Manhattan Avenue to Van Ness Avenue	Design	11/20/25	6/17/26	2/23/27	2/10/28	-28	Board Date delayed due to pending Approval of Additional Grant	Received the EC (Environmental Compliance). The Community outreach work needs plan by the CGRG. Finalize the DPI and the attachment A. TSM, project sponsor will follow up on the COOP and CSR.	(474)	(1077)
F5316	2011	2/28/27	SB-South Bay	Gardena, Lawndale, Los Angeles, Redondo Beach, Torrance	TSM0010260	Redondo Beach Boulevard TSSP - Artesia Boulevard to Vermont Avenue	Design	1/15/26	8/18/26	4/20/27	10/26/27	-49	Delay with Final EE	Environmental Determination, Community Engagement Plan andFinal Utility Notice were received.	194	(240)
F5316	2011	2/28/27	SB-South Bay	El Segundo, Hawthorne, Manhattan Beach	TSM0010261	Rosecrans Av (West) TSSP - Highland Avenue to Ocean Gate Avenue	Design	3/4/26	10/19/26	4/19/27	9/11/28	-45	Delay to city plan reviews.	PESS Received	132	(561)
F3310	2009	2/28/25	SB-South Bay	Carson, El Segundo, Gardena, Hawthorne	TSM0010375	South Bay ITS - Arterial System Detection	Design	10/22/25	5/13/26	1/19/27	12/14/27	0	No Change	Finalized DPI package and sent out board package for peer review.	(439)	(1019)
F9303	2015	2/28/28	SB-South Bay	Gardena, Hawthorne	TSM0010468	Crenshaw Boulevard TSSP - 120th Street to Rosecrans Avenue	Pre-Design	11/19/25	9/21/27	2/4/28	10/24/28	0	No Change	Preliminary cost estimate completed. Totals to be reviewed by cities (Hawthorne and Gardena) in progress	160	(239)
F9303	2015	2/28/28	SB-South Bay	Carson	TSM0010469	Del Amo Boulevard TSSP - Avalon Boulevard to Susana Road	Pre-Design	12/3/25	9/20/27	2/4/28	10/10/28	0	No Change	Began work on PDPRProject Boundaries Map requested.	161	(225)