

Call For Project #	Call Year	Grant Deadline	Forum	City	Project ID No.	Project Name	Current Phase	Phase Completion Date	Award (Design-Bid-Build) NTP1 (On-Call)	Construction Start Date (NTP2)	Construction End Date (Field Acceptance)	Change in Construction Start From Last Month	PM Comments	Progress This Month	Grant Deadline - Award	Grant Deadline - Construction End
F1311	2007	2/28/24	SB-South Bay	Hawthorne, Lawndale, Torrance	TSM0010284	Prairie Avenue TSSP - 118th Street to Redondo Beach Boulevard	Completed		1/31/23	8/21/23	12/18/23	0	No Change	N/A; project closed 11/30/24	393	72
F7310	2013	2/28/25	SB-South Bay	Hawthorne, Lawndale	TSM0010467	Hawthorne Boulevard TSSP - Imperial Highway to Manhattan Beach Boulevard	Post-Construction	9/17/25	7/30/24	1/13/25	4/4/25	0	No Change	Project to be field accepted and closed out.	213	(35)
F3310	2009	2/28/25	SB-South Bay	Carson	TSM0010252	Avalon Boulevard TSSP - 126th Street to Sepulveda Boulevard	Procurement	3/23/26	1/5/26	10/9/26	4/6/29	0	No Change	Follow up with TPP on Co-Op agreements and Resolution documents. TCP plans. Work on Board letter pending TSM providing city cost shares.	(311)	(1498)
F3310	2009	2/28/25	SB-South Bay	El Segundo, Gardena, Hawthorne	TSM0010254	El Segundo Boulevard TSSP - Illinois Street to Vermont Avenue	Procurement	12/4/25	9/17/25	7/28/26	10/14/26	-60	Schedule updated based upon new CTR, Mobilization increased 60 days but Construction shortened by 90 days.	Move Board package to Admin Pro review and place to Board agenda.	(201)	(593)
F3310	2009	2/28/25	SB-South Bay	Hawthorne, Inglewood	TSM0010253	Imperial Highway TSSP - Sundale Avenue to Budlong Avenue	Procurement	1/6/26	10/22/25	4/3/26	3/10/28	0	No Change	Submit Co-ops to cities for signature. Board Letter Community Outreach submitted for approval to advance for PMDIII signatures.	(236)	(1106)
F7310	2013	2/28/25	SB-South Bay	Gardena, Lawndale, Manhattan Beach, Redondo Beach	TSM0010466	Manhattan Beach Boulevard TSSP - Manhattan Avenue to Van Ness Avenue	Procurement	3/9/26	1/5/26	8/28/26	8/18/27	0	No change	Follow up on CEQA and PESS requests. Spec and TC are obtained. working on the EC. Finalize the DPI and the attachment A. Present the gate and receive approval for moving from the design to the procurement phase.	(311)	(901)
F7310	2013	2/28/25	SB-South Bay	Gardena, Los Angeles	TSM0010465	Normandie Avenue TSSP - 92nd Street to El Segundo Boulevard	Procurement	2/3/26	11/13/25	7/28/26	3/5/27	0	No change	Complete and Circulate the Board Letter. Complete the Community outreach Flyer,	(258)	(735)
F3310	2009	2/28/25	SB-South Bay	Gardena, Hawthorne, Lawndale	TSM0010255	Rosecrans Av (East) TSSP - Ocean Gate Avenue to Vermont Avenue	Procurement	12/17/25	10/29/25	6/11/26	2/26/27	0	No Change	City of Lawndale to approve addendum to Coop Agreement. Send Board Letter package to Philip for review. Have FIR and Funding Confirmation sheet completed. Have all the Board Letter review comments back.	(243)	(728)
F3310	2009	2/28/25	SB-South Bay	Carson, El Segundo, Gardena,	TSM0010375	South Bay ITS - Arterial System Detection	Procurement	12/22/25	10/22/25	6/16/26	5/13/27	0	No Change	Receive specs from TSM. Receive comments from board letter peer review.	(236)	(804)
F5316	2011	2/28/27	SB-South Bay	Gardena, Lawndale, Los Angeles, Redondo Beach,	TSM0010260	Redondo Beach Boulevard TSSP - Artesia Boulevard to Vermont Avenue	Design	7/24/25	3/24/26	11/12/26	5/25/27	-69	Delay due to Design delay with Final PS&E	To receive signed plans and EE from TSM. Receive PESS and obtain Environmental Determination. Start LTWHP.	341	(86)
F5316	2011	2/28/27	SB-South Bay	El Segundo, Hawthorne, Manhattan Beach	TSM0010261	Rosecrans Av (West) TSSP - Highland Avenue to Ocean Gate Avenue	Design	5/7/25	1/6/26	7/13/26	12/7/27	0	No Change.	PESS not needed. Review of 90% submittals. Pending plan signing	418	(282)
F9303	2015	2/28/28	SB-South Bay	Gardena, Hawthorne	TSM0010468	Crenshaw Boulevard TSSP - 120th Street to Rosecrans Avenue	Pre-Design	8/7/25	6/3/27	10/14/27	7/6/28	0	No change	Waiting for conceptual approval from Hawthorne. Prepare and conduct Gate review.	270	(129)
F9303	2015	2/28/28	SB-South Bay	Carson	TSM0010469	Del Amo Boulevard TSSP - Avalon Boulevard to Susana Road	Pre-Design	9/30/25	7/20/27	12/3/27	8/8/28	-64	Design delayed by 2 months due low priority.	Systems Group continue to review Needs Assessment. Work on EE.	223	(162)