

Call For Project #	Call Year	Grant Deadline	Forum	City	Project ID No.	Project Name	Current Phase	Phase Completion Date	Award (Design-Bid-Build) NTP1 (On-Call)	Construction Start Date (NTP2)	Construction End Date (Field Acceptance)	Change in Construction Start From Last Month	PM Comments	Progress This Month	Grant Deadline - Award	Grant Deadline - Construction End
F1311	2007	2/28/24	SB-South Bay	Hawthorne, Lawndale, Torrance	TSM0010284	Prairie Avenue TSSP - 118th Street to Redondo Beach Boulevard	Completed		1/31/23	8/21/23	12/18/23	0	Project closed	N/A; project closed 11/30/24	393	72
F7310	2013	2/28/25	SB-South Bay	Hawthorne, Lawndale	TSM0010467	Hawthorne Boulevard TSSP - Imperial Highway to Manhattan Beach Boulevard	Post-Construction	9/17/25	7/30/24	1/13/25	4/4/25	0	No Change	Receive signed Project Acceptance Memo. Complete Notice of Completion document and submit to SMPM Division.	213	(35)
F3310	2009	2/28/25	SB-South Bay	Carson	TSM0010252	Avalon Boulevard TSSP - 126th Street to Sepulveda Boulevard	Procurement	6/30/26	4/15/26	1/22/27	7/16/29	-105	Delay due to funding issues	Follow up with TPP on Co-Op agreements and Resolution documents. Update EE with TCP plans cost. Follow up on design gate signatures. Work on Board letter pending TSM providing city cost shares.	(411)	(1599)
F3310	2009	2/28/25	SB-South Bay	El Segundo, Gardena, Hawthorne	TSM0010254	El Segundo Boulevard TSSP - Illinois Street to Vermont Avenue	Procurement	12/4/25	9/17/25	7/28/26	10/15/26	0	No Change	Place project on Go Board.	(201)	(594)
F3310	2009	2/28/25	SB-South Bay	Hawthorne, Inglewood	TSM0010253	Imperial Highway TSSP - Sundale Avenue to Budlong Avenue	Procurement	3/31/26	1/15/26	6/25/26	6/1/28	0	No Change	Financial language completed for Co-op's and submitted to cities for signature. Board Letter Package resubmit for peer review, Community Outreach approval with PMDIII signatures.	(321)	(1189)
F3310	2009	2/28/25	SB-South Bay	Gardena, Hawthorne,	TSM0010255	Rosecrans Av (East) TSSP - Ocean Gate Avenue to Vermont Avenue	Procurement	1/6/26	11/13/25	6/30/26	3/16/27	0	No Change	Board package to be send out for Board review. Adverising package to be prepared.	(258)	(746)
F3310	2009	2/28/25	SB-South Bay	Carson, El Segundo, Gardena, Hawthorne, Inglewood,	TSM0010375	South Bay ITS - Arterial System Detection	Procurement	5/21/26	3/25/26	11/13/26	10/12/27	0	No Change	Complete AI forms for ITD. Receive final AI specs from TSM for review from Design.	(390)	(956)
F7310	2013	2/28/25	SB-South Bay	Gardena, Lawndale, Manhattan Beach, Redondo Beach	TSM0010466	Manhattan Beach Boulevard TSSP - Manhattan Avenue to Van Ness Avenue	Procurement	3/9/26	1/5/26	8/28/26	8/18/27	0	No Change	Follow up on CEQA, EC and PESS requests. Spec and TC are obtained. Finalize the DPI and the attachment A. TSM section, the project sponsor will follow up on the COOP and CSR.	(311)	(901)
F7310	2013	2/28/25	SB-South Bay	Gardena, Los Angeles	TSM0010465	Normandie Avenue TSSP - 92nd Street to El Segundo Boulevard	Procurement	2/25/26	12/8/25	8/18/26	3/30/27	0	No Change	Board Letter Follow up. Spec Section follow up. Complete the Community outreach Flyer.	(283)	(760)
F5316	2011	2/28/27	SB-South Bay	Gardena, Lawndale, Los Angeles, Redondo Beach, Torrance	TSM0010260	Redondo Beach Boulevard TSSP - Artesia Boulevard to Vermont Avenue	Design	7/24/25	3/24/26	11/12/26	5/25/27	0	No Change	To receive EE from TSM and Final Utility Notice from Design. Start Local and Targeted Worker Hire Policy process once EE is available. Receive PESS and obtain Environmental Determination. Receive approvals from cities of Redondo Beach, Lawndale and Torrance.	341	(86)
F5316	2011	2/28/27	SB-South Bay	El Segundo, Hawthorne, Manhattan Beach	TSM0010261	Rosecrans Av (West) TSSP - Highland Avenue to Ocean Gate Avenue	Design	7/31/25	4/9/26	10/13/26	3/10/28	-15	Delay due to cities approving Final PS&E.	PESS not needed. Review of 90% submittals. Pending plan signing	325	(376)
F9303	2015	2/28/28	SB-South Bay	Gardena, Hawthorne	TSM0010468	Crenshaw Boulevard TSSP - 120th Street to Rosecrans Avenue	Pre-Design	9/17/25	7/21/27	12/3/27	8/23/28	0	No Change	Pending conceptual approval and gate review after preliminary cost estimate submittal.	222	(177)
F9303	2015	2/28/28	SB-South Bay	Carson	TSM0010469	Del Amo Boulevard TSSP - Avalon Boulevard to Susana Road	Pre-Design	9/30/25	7/20/27	12/3/27	8/9/28	0	No Change	Systems Group continue to review Needs Assessment. Work on EE.	223	(163)