

| Call For Project # | Call Year | Grant Deadline | Forum | City | Project ID No. | Project Name | Current Phase | Phase Completion Date | Award (Design-Bid-Build) NTP1 (On-Call) | Construction Start Date (NTP2) | Construction End Date (Field Acceptance) | Change in Construction Start From Last Month | PM Comments | Progress This Month | Grant Deadline - Award | Grant Deadline - Construction End |
|--------------------|-----------|----------------|--------------|--|----------------|--|---------------|-----------------------|---|--------------------------------|--|--|---|--|------------------------|-----------------------------------|
| F7310 | 2013 | 2/28/26 | SB-South Bay | Hawthorne, Lawndale | TSM0010467 | Hawthorne Boulevard TSSP - Imperial Highway to Manhattan Beach Boulevard | Completed | | 12/2/27 | 1/13/25 | 4/4/25 | 0 | No Change | Post Construction Gate Meeting held on 10/23/2025. Construction PCA closed out on 10/31/2025. | (642) | 330 |
| F1311 | 2007 | 2/28/24 | SB-South Bay | Hawthorne, Lawndale, Torrance | TSM0010284 | Prairie Avenue TSSP - 118th Street to Redondo Beach Boulevard | Completed | | 10/14/25 | 8/21/23 | 12/18/23 | 0 | No Change | Project PCA closed 11/30/24. | (594) | 72 |
| F3310 | 2009 | 2/28/26 | SB-South Bay | El Segundo, Gardena, Hawthorne | TSM0010254 | El Segundo Boulevard TSSP - Illinois Street to Vermont Avenue | Construction | 10/22/26 | 1/20/27 | 7/30/26 | 10/16/26 | 0 | No Change | Review & Approve Submittals in process. | (326) | (230) |
| F7310 | 2013 | 2/28/26 | SB-South Bay | Gardena, Los Angeles | TSM0010465 | Normandie Avenue TSSP - 92nd Street to El Segundo Boulevard | Construction | 2/19/27 | 10/22/26 | 7/7/26 | 2/11/27 | 0 | No Change | Continue working on preparing the submittals. | (236) | (348) |
| F3310 | 2009 | 2/28/26 | SB-South Bay | Gardena, Hawthorne, Lawndale, Los Angeles | TSM0010255 | Rosecrans Av (East) TSSP - Ocean Gate Avenue to Vermont Avenue | Construction | 4/27/27 | 2/24/26 | 8/5/26 | 4/21/27 | 0 | No Change | Received signed Coop Agreements, Encumbered funds, Conducted Procurement Gate meeting | 4 | (417) |
| F3310 | 2009 | 2/28/26 | SB-South Bay | Carson | TSM0010252 | Avalon Boulevard TSSP - 126th Street to Sepulveda Boulevard | Design | 3/19/26 | 3/23/27 | 6/22/27 | 12/13/29 | 0 | No Change | TSM is working on MOU funding to be amended to draft the Resolution and Co-Op agreements. | (388) | (1384) |
| F3310 | 2009 | 2/28/26 | SB-South Bay | Hawthorne, Inglewood | TSM0010253 | Imperial Highway TSSP - Sundale Avenue to Budlong Avenue | Design | 4/2/26 | 10/27/25 | 4/1/27 | 3/8/29 | 0 | No Change | Researched missing documents from SharePoint and uploading files accordingly. Ongoing effort. | 124 | (1104) |
| F7310 | 2013 | 2/28/26 | SB-South Bay | Gardena, Lawndale, Manhattan Beach, Redondo Beach | TSM0010466 | Manhattan Beach Boulevard TSSP - Manhattan Avenue to Van Ness Avenue | Design | 4/23/26 | 11/25/26 | 7/21/27 | 7/10/28 | -85 | Delayed due to additional funding from METRO | Worked to obtain additional funding from METRO. | (270) | (863) |
| F5316 | 2011 | 2/28/27 | SB-South Bay | Gardena, Lawndale, Los Angeles, Redondo Beach, Torrance | TSM0010260 | Redondo Beach Boulevard TSSP - Artesia Boulevard to Vermont Avenue | Design | 3/19/26 | 10/22/26 | 6/23/27 | 1/3/28 | -14 | Delay with Engineer's Estimate | Engineering Estimate and Environmental Compliance Section of the Specifications were completed. Funding language was requested. | 129 | (309) |
| F5316 | 2011 | 2/28/27 | SB-South Bay | El Segundo, Hawthorne, Manhattan Beach | TSM0010261 | Rosecrans Av (West) TSSP - Highland Avenue to Ocean Gate Avenue | Design | 6/1/26 | 10/20/25 | 6/24/27 | 11/16/28 | -36 | Delay due to additional review time for the Engineer's Estimate | Traffic Control Specifications still in progress. First and Final Utility Notice still in progress. Completed the documents needed to start the Funding Language | 496 | (627) |
| F3310 | 2009 | 2/28/26 | SB-South Bay | Carson, El Segundo, Gardena, Hawthorne, Inglewood, Lawndale, Los Angeles, Manhattan Beach, Redondo Beach, Torrance | TSM0010375 | South Bay ITS - Arterial System Detection | Design | 7/1/26 | 7/30/24 | 9/24/27 | 8/22/28 | -135 | Delays due to Hawthorne requesting additional permits | Begin internal discussion on how to proceed with City of Hawthorne requirements. | 578 | (906) |
| F9303 | 2015 | 2/28/28 | SB-South Bay | Gardena, Hawthorne | TSM0010468 | Crenshaw Boulevard TSSP - 120th Street to Rosecrans Avenue | Pre-Design | 4/1/26 | 10/28/26 | 4/14/28 | 1/5/29 | 0 | No Change | TSM continued assessing options to reduce the scope or add the project to another project in same stage | 488 | (312) |
| F9303 | 2015 | 2/28/28 | SB-South Bay | Carson | TSM0010469 | Del Amo Boulevard TSSP - Avalon Boulevard to Susana Road | Pre-Design | 3/4/26 | 12/17/25 | 4/14/28 | 12/20/28 | 0 | No Change | Continued to work on PDPR. Continued to work to determine the City of Carson's participating cost. | 803 | (296) |