

SOUTH BAY TRAFFIC FORUM STATUS REPORT January 2023

Traffic Signal Synchronization Program (TSSP) Projects

MTA Grant	Project	Limits	Budget	Jurisdictions	Status	Notes
2007	Prairie Av	118th St to Redondo Beach Bl	\$1,687,500	HAW, LAW, TOR, CO	Construction	The consultant is Stantec. County opened bids on 1/10/23 and will award contract in next 2-3 months. Construction is anticipated to be completed by December 2023.
2009	Avalon Bl	126th St to Sepulveda Bl	\$3,716,000	CAR, CO, CT	Design	The consultant is Advantec. County is conducting survey per request from DWP for permit, and plan on submitting permit application to DWP again in Jan-Feb after last application was denied.
2009	Imperial Hwy	Sundale Av to Budlong Av	\$2,108,000	HAW, ING, CO, CT	Design	The consultant is DKS. County is submitting request to Caltrans for permit again after addressing previous comment. All other plans are final. County is working on cost estimates to share with the cities.
2009	El Segundo Bl	Illinois St to Vermont Av	\$2,468,000	ELS, HAW, GAR, CO, CT	Design	The consultant is Stantec. County is reviewing first submittal Signal plans and second submittal Utility plans, and request from City of Hawthorne for additional work.
2009	Rosecrans Av (E)	Ocean Gate Av to Vermont Av	\$2,068,000	LAW, HAW, GAR, LAX, CO, CT	Design	The consultant is Stantec. County approved final base plans and continued working with the Cities for review and approval of the preliminary estimate.
2011	Rosecrans Av (W)	Highland Av to Ocean Gate Av	\$750,700	MBH, ELS, HAW, CT	Design	The consultant is Kimley-Horn. Consultant is preparing recommendations and first submittal base plans.
2011	Redondo Beach Bl	Artesia Bl to Vermont Av	\$1,400,000	LAW, TOR, GAR	Design	The consultant is AGA Engineers. Field work and base plans are complete. County will issue new task order with the consultant to proceed with design next.
2013	Manhattan Beach Bl	Manhattan Av to Van Ness Av	\$1,650,000	MHB, RB, LAW, GAR	Design	The consultant is AGA Engineers. Consultant has completed field review and preliminary recommendations. County is working to finalize the recommendations and preliminary estimate.

County's Centracs System for South Bay Cities

County completed system acceptance testing. The County will work with the City of Torrance to establish a Centracs server-to-server connection.

System Detection Analysis

Project will install system detectors and travel time devices along key arterials in the South Bay area. System detectors will enable traffic responsive plan operation of the County's KITS traffic control system.