

Call For Project #	Call Year	Grant Deadline	Forum	City	Project ID No.	Project Name	Current Phase	Phase Completion Date	Award (Design-Bid-Build) NTP1 (On-Call)	Construction Start Date (NTP2)	Construction End Date (Field Acceptance)	Change in Construction Start From Last Month	PM Comments	Progress This Month	Grant Deadline - Award	Grant Deadline - Construction End
F3309	2009	2/28/25	SB-South Bay	Hawthorne, Lawndale, Torrance	TSM0010284	Prairie Avenue TSSP - 118th Street to Redondo Beach Boulevard	Completed		1/31/23	8/21/23	12/18/23	0	Project closed	N/A; project closed 11/30/24	759	438
F9304	2015	2/28/28	SB-South Bay	Hawthorne, Lawndale	TSM0010467	Hawthorne Boulevard TSSP - Imperial Highway to Manhattan Beach Boulevard	Post-Construction	10/1/25	7/30/24	1/13/25	4/4/25	0	No Change	Project Acceptance Memo forwarded to Deputy Director's Office for Signature on August 4th.	1308	1060
F7310	2013	2/28/25	SB-South Bay	Carson	TSM0010252	Avalon Boulevard TSSP - 126th Street to Sepulveda Boulevard	Procurement	10/6/26	7/22/26	4/30/27	10/22/29	0	No Change	TSM sponsor is working to resolve the funding issue with the City of Carson to finalize the project funding including the possibility of work reduction.	(509)	(1697)
F1321	2007	2/28/25	SB-South Bay	El Segundo, Gardena, Hawthorne	TSM0010254	El Segundo Boulevard TSSP - Illinois Street to Vermont Avenue	Procurement	12/4/25	10/16/25	7/28/26	10/15/26	0	Advertised on 8/16/25	Bid Documents received and posted in CMD.	(230)	(594)
F5315	2011	2/28/27	SB-South Bay	Gardena, Hawthorne, Lawndale, Los Angeles	TSM0010255	Rosecrans Av (East) TSSP - Ocean Gate Avenue to Vermont Avenue	Procurement	2/11/26	12/11/25	8/5/26	4/21/27	-36	Adjusted for Bid/Award memo durations	Received FIR and TSM Concurrence email for Board Package. Admin Pro continued review of Board Letter package and design group continued preparing the Advertising Package	444	(52)
F7305	2013	2/28/25	SB-South Bay	Gardena, Los Angeles	TSM0010465	Normandie Avenue TSSP - 92nd Street to El Segundo Boulevard	Procurement	2/25/26	12/18/25	8/18/26	3/30/27	0	No Change	Board Letter is with Admin Pro	(293)	(760)
F5310	2011	2/28/27	SB-South Bay	Carson, El Segundo, Gardena, Hawthorne, Inglewood, Lawndale, Los Angeles, Manhattan Beach, Redondo Beach, Torrance	TSM0010375	South Bay ITS - Arterial System Detection	Procurement	5/21/26	4/16/26	11/13/26	10/12/27	0	No Change	Began the DPI package process. Met with ITD to address necessary approvals needed to complete DPI package and Board Letter	318	(226)
F7307	2013	2/28/25	SB-South Bay	Hawthorne, Inglewood	TSM0010253	Imperial Highway TSSP - Sundale Avenue to Budlong Avenue	Procurement	7/22/26	5/13/26	10/16/26	9/22/28	-73	Delay with DPIF and Section EC.	Financial language completed for Co-ops, Board Letter Package in peer review.	(439)	(1302)
F1311	2007	2/28/24	SB-South Bay	Gardena, Lawndale, Manhattan Beach, Redondo Beach	TSM0010466	Manhattan Beach Boulevard TSSP - Manhattan Avenue to Van Ness Avenue	Procurement	7/30/26	5/20/26	1/26/27	1/13/28	-41	Adjusted for Bid/Award memo durations	Following up on CEQA, EC and PESS requests. eforms was filed. Finalize the DPI and the attachment A. The BL comment need to be implemented and send back for review. TSM, project sponsor will follow up on the COOP and CSR. Due to the delay by PESS and as the consequence the BL date will be changed to March 10, 2026.	(812)	(1415)
F3309	2009	2/28/25	SB-South Bay	El Segundo, Hawthorne, Manhattan Beach	TSM0010261	Rosecrans Av (West) TSSP - Highland Avenue to Ocean Gate Avenue	Design	10/6/25	5/21/26	11/23/26	4/20/28	0	No Change	Plans signed by P.E. and sent to cities for signing pending	(447)	(1147)
F7306	2013	2/28/25	SB-South Bay	Gardena, Lawndale, Los Angeles, Redondo Beach, Torrance	TSM0010260	Redondo Beach Boulevard TSSP - Artesia Boulevard to Vermont Avenue	Design	11/4/25	7/1/26	3/2/27	9/7/27	-68	Delay with Final PS&E	TSM had a meeting with AGA instructing them on preparing Engineer's Estimate. City of Lawndale approved the plans. We had a meeting with CGRG requesting Community Engagement Plan.	(488)	(921)
F3308	2009	2/28/25	SB-South Bay	Gardena, Hawthorne	TSM0010468	Crenshaw Boulevard TSSP - 120th Street to Rosecrans Avenue	Pre-Design	11/17/25	9/21/27	2/4/28	10/24/28	0	No Change	Pending revised preliminary cost estimate for August 14, 2025 Hawthorne review	(935)	(1334)
F3310	2009	2/28/25	SB-South Bay	Carson	TSM0010469	Del Amo Boulevard TSSP - Avalon Boulevard to Susana Road	Pre-Design	11/19/25	9/20/27	2/4/28	10/10/28	0	No Change	Needs Assessment redesign and Preliminary EE completed by Systems Group and has been sent to the City of Carson or review and approval.	(934)	(1320)
MM5502.06	2019	6/30/28	SB-South Bay	Hawthorne, Gardena, Torrance	TSM0010504	Van Ness Avenue TSSP - Imperial Hwy	Pre-Design								46934	46934
MM5502.04	2024	6/30/28	SB-South Bay	Torrance, Gardena, Carson, LA	TSM0010502	182nd Street/Albertoni Street TSSP - Hawthorne Bl. to Avalon Bl.	Pre-Design								46934	46934

Call For Project #	Call Year	Grant Deadline	Forum	City	Project ID No.	Project Name	Current Phase	Phase Completion Date	Award (Design-Bid-Build) NTP1 (On-Call)	Construction Start Date (NTP2)	Construction End Date (Field Acceptance)	Change in Construction Start From Last Month	PM Comments	Progress This Month	Grant Deadline - Award	Grant Deadline - Construction End
MX202325	2024	6/30/27	SB-South Bay	Carson	TSM0010505	Main Street TSSP - El Segundo Bl to Sepulveda Bl	Pre-Design								46568	46568